

PREPARED BY
HIGHWAY PLANNING SURVEY
IN COOPERATION WITH
U.S. PUBLIC ROADS ADMINISTRATION

STATE OF MINNESOTA
DEPARTMENT OF HIGHWAYS
ROAD LIFE STUDIES
CONSTRUCTION PROJECT LOG RECORD

CONTROL SECTION 0114
TRUNK HIGHWAY 16
COUNTY Aitkin
DISTRICT 1A

LIMITS: Jct. T.H. 65 S. of McGrath - E. Co. Line

YEAR BUILT	PROJECT N ^o	DESCRIPTION			CODE N ^o	PLAN
		TYPE	WIDTH	THICKNESS		
		Gravel	22'	3"	No Record of Constr. Added in 1934.	1
M 1940	A.F.E. 41	Regraveling			204 C.Y./Mi. Maint. Dept.	2
M 1941	A.F.E. 28 A.F.E. 54	Spot Graveling & Frost Boil Corr.	20'		204 C.Y./Mi. Maint. Dept.	3
M 1944	A.F.E. 6	Grav. Resurfacing (Spots)	20'		239 C.Y./Mi. Maint. Div.	4
M 1946	A.F.E. 6	Grav. Lift (Spots) Gravel Resurfacing (Spots)	24'	2'-6"	6743 C.Y.	5
M 1948	A.F.E. 6	Grav. Resurfacing (Spots)			2298 C.Y.	6
M 1951	A.F.E. 6	Grav. Resurfacing			8525 C.Y.	7
M 1952	A.F.E. 12	Grav. Resurfacing (Spots)			1568 C.Y.	8
M 1953	A.F.E. 606	Grav. Resurfacing (Spots)			2541 Tons	9
M 1955	A.F.E. 606	Spot Gravel Lifts & Spot Grav. Resurfac.	27' 24'		Lifts 2705 Tons Resurf. 1086 Tons	10
C 1956	0114-03 0114-02 0114-04	Grading Gravel Base Br. 9004	24' 24' 30'	3"	Ext. W1010 Culy. On 9" sand grav. sub-base 120' B.S.	11
C 1957	0114-05	Base* Plant Mix Bit.	24'	1 1/2"	*Upper 1' of Base Imp. Bit. Stabilized	12
M 1961		Light Bit Seal	25'		RS-2, 19,886 Gal. Agg. 672 C.Y.	13
C 1976	SF	TRAFFIC BARRIER CONST.			BR 9004	14

YEARS FROM	TOTAL MILES TO	UNINCORPORATED		INCORPORATED		RURAL		URBAN	
		RDWY. MI.	BR. MI.	RDWY. MI.	BR. MI.	RDWY. MI.	BR. MI.	RDWY. MI.	BR. MI.
1934	1935	12.25	0.00	0.00	0.00	12.25	0.00	0.00	0.00
1935		10.73	0.02	0.00	0.00	10.71	0.02	0.00	0.00

REMARKS: Layout is to scale as of 1934

