

PREPARED BY
HIGHWAY PLANNING SURVEY
IN COOPERATION WITH
U. S. PUBLIC ROADS ADMINISTRATION

STATE OF MINNESOTA
DEPARTMENT OF HIGHWAYS
ROAD LIFE STUDIES
CONSTRUCTION PROJECT LOG RECORD

CONTROL SECTION 2312
TRUNK HIGHWAY 55
COUNTY Fillmore
DISTRICT 68

LIMITS: W. Co. Line - Jct. T.H. 63

YEAR BUILT	PROJECT NO.	DESCRIPTION			CODE NO.	PLAN	
		TYPE	WIDTH	THICKNESS			REMARKS
		Gravel	18'	2"	No Record of Constr.	<p>SCALE: - 1" = 1/2 MI.</p>	
				Added in 1934	1		
1935	56-01-225	Grading	28'	4"	WI 05 D & 75 L.T.		2
1936	56-01-225	Gravel	24'	2 1/2"	1500 Ton/Mile		3
M	A.F.E. 6	Regraveling			272 C.Y./MI. Maint. Dept.		4
M	A.F.E. 6	Grav. Resurface (Spots)			217 C.Y./MI. Maint. Dept.		5
C	2312-02	Grading	28'	6"	6" Sand-Grav. Lift		6
C	2312-02	Cr. Rock Base	28'	6"			6
1946	2312-05	Mixed Bit.	26'	1 1/2"			7
	A.F.E. 7	Seeding					7
M	A.F.E. 5	Bit. Seal Coat	26'		RC-3, 11982 Gal. Agg. 545 C.Y.		8
M	A.F.E. 4	Spot Repair	24'		MC-2, 3257 Gal. Agg. 114 C.Y.		9
M	A.F.E. 604	Spot Treat.	24'		MC-2, 6685 Gal. Agg. 340 C.Y.		10
M	A.F.E. 604	Spot Treat.	24'		MC-2, 6676 Gal. Agg. 315 Tons		11
M	A.F.E. 604	Spot Treat.	24'		MC-2, 9789 Gal. Agg. 694 Tons	12	
C	2312-05	Shoulder Widening	34'			13	
		Crushed Rock Base	34'	4-6"	Added thickness	13	
		Plant Mix Base	24'	2"		13	
M	1964	Light Bit. Seal	25'		RG-2K, 6318 Gal. Agg. 230 C.Y.	14	

YEARS FROM	TO	TOTAL MILES	UNINCORPORATED		INCORPORATED		RURAL		URBAN	
			ROWY MI.	SR. MI.	ROWY MI.	SR. MI.	ROWY MI.	SR. MI.	ROWY MI.	SR. MI.
1934	1934	3.15	3.15	0.00	0.00	0.00	3.15	0.00	0.00	0.00
1935		4.01	4.00	0.01	0.00	0.00	4.00	0.01	0.00	0.00

REMARKS: Layout is to scale as of 1935

