

PREPARED BY
HIGHWAY PLANNING SURVEY
IN COOPERATION WITH
U.S. PUBLIC ROADS ADMINISTRATION

STATE OF MINNESOTA
DEPARTMENT OF HIGHWAYS
ROAD LIFE STUDIES
CONSTRUCTION PROJECT LOG RECORD

CONTROL SECTION 7612
TRUNK HIGHWAY 119
COUNTY Swift
DISTRICT 48

LIMITS: N.Jct.T.H.7 in Appleton - Jct.T.H.12

Ref. Pt. 009+00.805 - 015+00.124

Appleton
0.01 Mi.

T.H.7

R.R.

Spur

T.H.12



PLAN

T.H.12

C.S.A.H.5

YEAR BUILT	PROJECT N ^o	DESCRIPTION			CODE N ^o	REMARKS
		TYPE	WIDTH	THICKNESS		
1934	119-66-23	Grading	32'			Added in 1934.
1935	119-66-23-1	Gravel	26'	1"		800 C.Y./Mi.
1938	A.F.E. 33	Stab. Grav. Lift Bit. Surf.-Treat.	32' 23'	2-4" 0.9"		Maint. Dept.
M	1940	A.F.E. 34	Bit. Seal Coat	24'		RC2 Asp. 3453 Gal./Mi. Sand 96 C.Y./Mi. Maint. Dept.
M	1944	A.F.E. 5	Bit. Seal Coat	24'		Bit. 2806 Gal./Mi. Grav. 80 C.Y./Mi. Maint. Div.
M	1948	A.F.E. 4	Spot Treat. Bit. Surf. Repair	24'		SC-3, 20396 Gal. Agg. 1484 tons
M	1951	A.F.E. 4	Spot Treat. Bit. Surf. Repair	24'		SC3&MC2, 7875 Gal. Agg. 404 C.Y.
C	1952	A.F.E. 20	Bit. Resurfacing Rd. Mix Bit.	24'	1" Added	MC-3, 49596 Gal. Agg. 3717 tons
M	1954	A.F.E. 605	Light Bit. Seal	24'		RC-2, 9626 Gal. Agg. 350 C.Y.
M	1959	A.F.E. 605	Light Bit. Seal	25'		RS-2, 9854 Gal. Agg. 328 C.Y.
M	1966	C	Light Bit. Seal	25'		CRS-1, 11634 Gal. Agg. 344 C.Y.
M	1996	7612-99	Bit. Overlay Gravel Surfacing	24' 4'	1 1/2" 1 1/2"	Spec. 2331 Class 1
M	1999	M99224	Bit. Overlay Gravel Surfacing	24' 4'	1 1/2" 1 1/2"	Spec. 2341 Class 1
C	2000	7612-01	Bit. Overlay	24'	1 1/2"	Spec. 2350

SCALE: 1 MI.

5.30

5.30

5.30

5.30

5.30

5.30 (Net 3.00)

5.30 (Net 1.15)

5.30

5.30

5.30

5.30

1.08 Mi. (0.89 Mi. net)

1.394 Mi. (0.904 Mi. net)

3.555 Mi.

YEARS		TOTAL MILES	UNINCORPORATED		INCORPORATED		RURAL		URBAN	
FROM	TO		RDWY. MI.	BR. MI.	RDWY. MI.	BR. MI.	RDWY. MI.	BR. MI.	RDWY. MI.	BR. MI.
1934	-	5.30	5.29	0.00	0.01	0.00	5.29	0.00	0.01	0.00

REMARKS: Layout is to scale as of 1934

