


PREPARED BY
HIGHWAY PLANNING SURVEY
IN COOPERATION WITH
U.S. PUBLIC ROADS ADMINISTRATION


STATE OF MINNESOTA
DEPARTMENT OF HIGHWAYS
ROAD LIFE STUDIES
CONSTRUCTION PROJECT LOG RECORD

CONTROL SECTION 1913
TRUNK HIGHWAY 61
COUNTY Dakota
DISTRICT 9A

LIMITS: E. Co. Line - N. End of Bridge (Main Channel Miss. River at Hastings)



YEAR BUILT	PROJECT N°	DESCRIPTION			CODE N°
		TYPE	WIDTH	THICKNESS	
		Gravel	24'	2"	No Record of Constr. 53' L.T. & 75' H.T.
		Br. M-425 & M-125	18'		
1894		Br. 4820	18'		1708' H.T. & App.
1920	61-3-6	Grading	30'		
1921	61-3-23	Grading	30'		
		Br. 3143	22'		30' Bridge.
1921	61-3-23	Gravel	24'	3 1/2"	1600 C.Y./Mile.
1921	61-3-20B	Bit. Concrete	YY		Concrete Base.
(1)					
1927	61-3-23	Oil Tr. Gravel	24'	1"	10311 Gal./Mile. Maint. Dept.
1927		Oil Tr. Gravel	24'	1"	10311 Gal./Mile. Maint. Dept.
1927	61-3-20A	Concrete			(2)
1928	61-3-43	Br. 4659	36'		90' C.D.G.
1930	61-3-43A&B	Grading	40'		
		Br. 4933 & 4860			2-YI1010T.
1930	61-3-43B	Gravel	28'	1 1/4"	1000 C.Y./Mile.
1931	61-3-43A&B	Concrete	20'	9-7-9	
1933	A.F.E. 30	Grav. Shoulders			Maint. Dept.



YEARS		TOTAL MILES	UNINCORPORATED		INCORPORATED		RURAL		URBAN	
FROM	TO		RDWY. MI.	BR. MI.	RDWY. MI.	BR. MI.	RDWY. MI.	BR. MI.	RDWY. MI.	BR. MI.
1921	1923	3.70	11.23	0.02	2.11	0.34	11.23	0.02	2.11	0.34
1930	1930	3.45	11.09	0.00	2.02	0.34	11.09	0.00	2.02	0.34
1931	1943	3.44	11.08	0.00	2.02	0.34	11.08	0.00	2.02	0.34
1950	1950	3.35	11.08	0.00	1.90	0.37	11.08	0.00	1.90	0.37
1951		3.35	9.58	0.00	3.40	0.37	11.08	0.00	1.90	0.37

REMARKS: Layout is to scale as of 1931

(1) This work not done under this project number but lies within the limits of this project. (2) 0.22 Mi. at south end is 27' concrete; 1.10 Mi. is two 18' concrete roadways separated by island; 0.20 Mi. at north end is combination of 7' strip of bitumen between two 34' strips of concrete.

